

# Rule Construction Project Schedule

|   | Start           | Finish          | Working Days |
|---|-----------------|-----------------|--------------|
| <b>Mt. Horeb 2023 Street Improvements 23-101</b>        | <b>05/01/23</b> | <b>08/15/23</b> | <b>77</b>    |
| Erosion and Traffic Control (Oak Valley/Beth Circle)    | 05/01/23        | 05/01/23        | 1            |
| Sanitary Sewer (Oak Valley/Beth Circle)                 | 05/02/23        | 05/09/23        | 6            |
| Water Main (Oak Valley/Beth Circle)                     | 05/10/23        | 05/17/23        | 6            |
| Water and Sewer Laterals (Oak Valley/Beth Circle)       | 05/18/23        | 05/23/23        | 4            |
| Storm Sewer (Oak Valley/Beth Circle)                    | 05/24/23        | 06/06/23        | 10           |
| Excavation/Agg Base (Oak Valley/Beth Circle)            | 06/07/23        | 06/14/23        | 6            |
| Concrete Curb and Gutter (Oak Valley/Beth Circle)       | 06/15/23        | 06/15/23        | 1            |
| Agg Base and Prep for Flatwork (Oak Valley/Beth Circle) | 06/19/23        | 06/20/23        | 2            |
| Concrete Flatwork (Oak Valley/Beth Circle)              | 06/21/23        | 06/21/23        | 1            |
| Agg Base Mainline (Oak Valley/Beth Circle)              | 06/22/23        | 06/22/23        | 1            |
| Landscaping (Oak Valley/Beth Circle)                    | 06/23/23        | 06/29/23        | 5            |
| Erosion and Traffic Control (South Road)                | 06/30/23        | 06/30/23        | 1            |
| Sanitary Sewer (South Road)                             | 07/03/23        | 07/07/23        | 5            |
| Water Main (South Road)                                 | 07/10/23        | 07/14/23        | 5            |
| Water and Sewer Laterals (South Road)                   | 07/17/23        | 07/19/23        | 3            |
| Excavation/Agg Base (South Road)                        | 07/20/23        | 07/25/23        | 4            |
| Concrete Curb and Gutter (South Road)                   | 07/26/23        | 07/26/23        | 1            |
| Agg Base and Prep for Flatwork (South Road)             | 07/27/23        | 07/27/23        | 1            |
| Concrete Flatwork (South Road)                          | 07/28/23        | 07/28/23        | 1            |
| Agg Base Mainline (South Road)                          | 07/31/23        | 07/31/23        | 1            |
| Asphalt Pavement  | 08/01/23        | 08/02/23        | 2            |
| Landscaping (South Road)                                | 08/03/23        | 08/08/23        | 4            |
| Punchlist   | 08/09/23        | 08/15/23        | 5            |